No: MCTPL/BBMP/Project Division Yelahanka ZONE/W-7/1/2018-19

Date: 28-11-2018

To,
The Executive Engineer,
Project Division Yelahanka ZONE Division,
BBMP, Bangalore

From,

M/s Mecadez Core Technologies Private Ltd,
#103, 1st Main, 3rd Cross,
Kottigepalya, Magadi Main Road.
Bangalore-560091

PMC CERTIFICATE

Sub: Certifying the 1st & Part Bill for the work of **'Providing Children Play Equipments and Senior Citizen Gym Equipments and Landscape Development to Parks in Ward no. 07, Byadrayanapura of Yelahanka Zone.'**

With respect to above the subject, this is bring to your kind information that we have scrutinized the 1st & Part Bill submitted by **'Sri A.Sathish Gowda'** Bangalore towards the above work and arrived at an amount of Rs. 40,37,524.00 (Rupees Forty Lakh(s) Thirty Seven Thousand Five Hundred Twenty Four Only). The work has been completed satisfactorily.

Thanking you

Yours Faithfully

For Mecadez Core Technologies Pvt. Ltd.

Enclosed Copy:

Authorised Signature

Item No.	Description	Unit	Present Measurement Bill	
			Qty	Cost
1	KSRRB M200-10.1. Clearing and grubbing road land including uprooting rank vegetation, grass, bushes, shrubs,	Ha	0.16	9360.41
2	Excavation in Soil with Dozer KSRRB M300-11. Excavation for road way in all types of soil by mechanical means including cutting and pushing the earth to site	Cum	91.33	19031.35
4	KSRRB M300-Construction of Embankment with Material Gravel/Murrum KSRRB M300-53. Construction of embankment with approved material Gravel /Murrum	Cum	72.54	26025.90
6	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum	Cum	40.73	235526.16
8	KSRB 5.2-2 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6 stone hammerd dressed in courses not less than 20 ems high,	Cum	48.46	241050.28
9	KSRB 4-1 .6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement@ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum	Cum	9.87	63810.91
10	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring,	Sqm	161.56	208247.61
11	KSRRB M2200-8.1. Back filling behind abutment, wing wall and return wall complete as per drawing and Technical Specification complete as per specifications.	Cum	9.10	5666.09
12	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts,	Sqm	317.52	248583.23
13	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1 :2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 ems.	M	107.10	104205.09
14	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles	M	298.20	114780.16

16	KSRB 5-11 : Providing and constructing load bearing wall with solid concrete blocks of size 400x200x200 mm having block density not lessthan 1800 kg/m3	Sqm	0.78	868.26
17	KSRB15-3.7 : Providing 18mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering, :	Sqm	1.56	452.20
18	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively,	Nos	145.00	53916.80
20	Supply and Fixing of Pull Down Challenger. Metal: All tubular steel of 2 .5mm thickness are galvanized and zinc dipped. Joints are Robotic welded.	Unit	1.00	264000.00
21	Supply and fixing of Seated Chest Press. Metal: All tubular steel of 2.Smm thikness are galvanized and z inc dipped. Joints are Robotic welded. All welded joints t1H • scalloped as necessary	Unit	1.00	253000.00
22	Supply and fixing of Self Weighted Rower. Metal: All tubular steel of 2.Smm thit.kness are galvaniied and zinc dipped. Joints are Robotic welded.	Unit	1.00	181500.00
23	Supply and fixing of Elliptical Cross Trainer. Metal: All t\jbular steel of 2.Smm thickness are galvanized and zinc dipped. Joints are RClbotic welded.	Unit	1.00	154000.00
24	Supply and Fixing of Rider. Metal: All tubular steel of 2.smm thickness are galvd 1 ilzed and zinc dipped . Joints are Robotic welded. All weldect joints are scalloped as necessary and welded to an approved	Unit	1.00	99000.00
25	Supply and Fixing of Bicycle. Metal: All tubular steel of 25mm thickness are galvani zed and zinc dipped. Joints are Robotic welded. All welded joint s	Unit	1.00	137500.00
26	Supply and Fixing of Arm & Pedal Bike. Metal: All tubular steel of 2.Smm thickness are galvanized and zinc dipped.Joints are Robotic welded.All welded joints are sca lloped as necessary	Unit	1.00	187000.00
27	Supply and Fixing of Tai Chi Spinners . Metal: All tubular steel of 2.Smm thicknp<.s are galvanized and zinc dipped. Joints are Robotic welded.	Unit	1.00	126500.00
28	Supply and fixing of Twist Stepper. Metal: All tubular steel of 2.Smrn thickness are galvanized and zinc dipped. Joints are Robotic welded.	Unit	1.00	198000.00
29	Supply and fixing of Big Shoulder Wheel. Metal: All tubular steel of 2.Smni l111ckness are galvanized and zinc dipped. Joints are Robotic welded.	Unit	1.00	132000.00

30	Supply and fixing of HD Health Walker. Metal: All tubular steel of 2.Smm thickness are galvanized and zinc dipped. Joints are Robotic welded.	Unit	1.00	154000.00
31	Supply and fixing of HD Squat Pushing. Metal:All tub.ular steel of 2.Smm1hicknos are galvanized and zinc dipped. Joints are Robotic welded.	Unit	1.00	236500.00
32	Supply and fixing of HD Waist Twister. Metal : All tubular steel of 2.Smm thic k11ess are ga:vanized and zinc dipped. Joints are Robotic welded.	Unit	1.00	143000.00
33	Supply and Fixing of HD.Mini Ski. Metal:All tubular steel of 2 .Smm thickness are galvanized and zinc dipped. Joints are Robotic welded.	Unit	1.00	176000.00
34	Supply and fixing of HD Double Health Walker. Metal: All tubular steel of 2.50mm thickness are galvanized and zinc dipped. Joints are Robotic welded .	Unit	1.00	264000.00
			Total	4037524.00

Yours Faithfully

For Mecadez Core Technologies Pvt. Ltd.

Mecadez Core Technologies Private Limited ★ MECADEZ

Authorised Signature